

GOVERNMENT OF ANDHRA PRADESH  
ABSTRACT

PMGSY – Phase IX – (LWEP) – Khammam District - “R/F R&B Road to Gurralla Bailu in Dummugudem in Khammam District” – Granting of Post facto Extension of Agreement Time from 14-01-2012 to 12-04-2012 for a period of 90 days without penalty – Orders – Issued.

-----

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 1026

Dated 13-06-2012.  
Read the following:-

- 1.G.O.Ms.No.331, PR & RD (Progs.II) Dept., dt.17-9-2010.
2. From the ENC(PR), PMGSY, Lr.No.W9/DEE-II/PMGSY Ph- IX- LW29-2011, dated. 18-05-2012.

<<>>

**ORDER:**

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2<sup>nd</sup> read above, Government after careful examination of the proposal hereby grant Post- facto Extension of Agreement Time from 14-01-2012 to 12-04-2012 for a period of 90 days without Penalty as the delay is not attributed to the Contractor as the delay is due to extremists problem and due to Sakalajanula Samme in respect of work “R/F R&B Road to Gurralla Bailu in Dummugudem in Khammam District” under PMGSY, Phase IX, LWE effected area.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.
3. A copy of this order available on the internet and can be accessed at [www.ap.gov.in/goir](http://www.ap.gov.in/goir).

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

C.R.BISWAL  
PRINCIPAL SECRETARY TO GOVERNMENT

To  
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad.  
The Superintending Engineer,(PR), Khammam District.  
Copy to:  
The PS to Min.(PR& RWS).  
Sc/sf.

//FORWARDED BY ORDER//

SECTION OFFICER.